

TABLE 2: Newtok Relocation Planning Activities Preliminary Schedule

TASK	TASK NAME	COMMENTS	Year 1												Year 2												Year 3												Year 4												Year 5											
			D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J
1	Legislative Funding Initiatives to Support Newtok Relocation		2/2 [Bar] 7/31																																																											
2	NEPA Studies and Documentation for the Newtok Relocation	This activity was initiated in August 2005.																																																												
3	Takikchak Airport Reconnaissance Study	This activity was initiated in May 2005.																																																												
4	Aerial Photography Survey of Takikchak Area	This activity was performed in June 2005.																																																												
5	Comprehensive Archaeological Survey of the Takikchak Area	This activity was initiated in Summer 2005.																																																												
6	Community Layout Plan		4/6 [Bar] 4/5																																																											
7	Relocation Funding Plan for Newtok		5/6 [Bar] 5/5																																																											
8	Topographic Mapping of the Takikchak Site		5/16 [Bar] 5/15																																																											
9	Comprehensive Housing Needs Study		6/1 [Bar] 5/31																																																											
10	Wind Data for Airport Siting Analysis		8/1 [Bar] 7/31																																																											
11	Multi-year "Relocation/Operating Plan" for moving to the Takikchak site		9/1 [Bar] 8/31																																																											
12	Materials Borrow Site Planning and Feasibility														5/1 [Bar] 4/30																																															
13	Plan of Subdivision for the Community at the New Site														6/1 [Bar] 5/31																																															
14	Barge Landing Planning, Feasibility and Design														6/1 [Bar] 5/31																																															
15	Small Boat Harbor Planning, Feasibility and Design														6/1 [Bar] 5/31																																															
16	Site Parameters for all Utilities and Infrastructure																										5/1 [Bar] 4/30																																			
17	Planning, Feasibility Study and Design of School Facilities																										5/1 [Bar] 4/30																																			
18	Detailed Geotechnical Investigation of Takikchak Site																										6/1 [Bar] 5/30																																			
19	Water, Wastewater, and Solid Waste Planning, Feasibility and Design																										7/2 [Bar] 6/30																																			
20	Fuel Storage Tank Planning, Feasibility and Design																										7/2 [Bar] 6/30																																			
21	Electrical Power Facility Planning, Feasibility and Design																										7/2 [Bar] 6/30																																			
22	Real Estate Plan for Takikchak Site																																						11/1 [Bar] 10/30																							
23	Detailed Airport Planning, Feasibility, and Design																																						7/1 [Bar] 6/30																							